

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20201877
Address:

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Water Line - Construction Inspection	John Jackson	Partial	Thursday, December 17, 2020

Informational:

1	Misc	Contractor began to bore across I- 470 from the South side to the North side. Contractor put together 12" Certa-Lok for the installation after the boring is complete(Project site North side of I-470). Thrust blocks were poured on hydrants and fittings that were installed. Contractor is waiting for more piping to be delivered to continue installation of piping head North on the South side of I-470 Hwy
---	------	---

This on the wrong project! It should be on Paragon Star.

Informational:

2	Misc	10/19/20 Monday Street crossing for Lines 1 & 2 have be installed.
---	------	--

Informational:

3	Misc	12/16/20 Wednesday Contractor (Brain of Holthouse Construction) excavated water line crossing at line #1 to began water line installation of project. Material Verification once material arrive on site.
---	------	--

Informational:

4	Misc	12/17/20 Thursday 8:15AM Contractor began installed 12"x12" Crossing for Lines #1 & 2.
---	------	---

Comments: