

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSUBD20183647  
Address: 1401 NW VIEW HIGH DR, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Grading/Excavation/Fill Inspection</b>	John Jackson	Partial	Thursday, December 17, 2020

Informational:  
1 Misc 10/17/20 Saturday  
Contractor has been grading the site again for about a week. The location of grading & excavating is near the site entrance off of View High Drive just North of I-470 Hwy.

Informational:  
2 Misc 10/21/20 Contractor continued grading and filling site as-per plan. Work was stopped early today due to rainy weather conditions.

Informational:  
3 Misc 11/17/20 Wednesday  
Contractor was working on grading and backfilling at various locations on site.

Informational:  
4 Misc 11/19/20 Thursday  
Clarkson Dirty Crew continue to grade and excavate areas on project for building pads and site as-per plan.

Informational:  
5 Misc 11/20/20 Friday  
Contractor continues to grade and excavate project site.

Informational:  
6 Misc 12/14/20  
Contractor continues massive grading and excavating on project site. Sanitary

( Kansas City ) work has started on site.

Informational:

7 Misc

12/17/20 Thursday 9:40AM

Major excavation and backfill throughout the project site to raise the elevation levels.

**Comments:**