

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20200719
Address: 342 NW AMBERSHAM DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Pavement-Proof Roll	Ronald Paynter	Passed	Thursday, December 17, 2020

Corrective Action Required:

1	Misc	Larry Bair Excavating had a tandem dump truck with a 22.13 ton load. The sub-grade failed during the proof roll across the whole entrance and the first parking spots on the west and east side of the lot. RP 12-9-20
---	------	--

Corrective Action Required:

2	Misc	Larry Bair Excavating had a tandem dump truck with a 19.96 ton load. The proof roll failed in all the same locations as the day before. RP 12-10-20
---	------	---

Informational:

3	Misc	They had a tandem dump truck with a 20.2 ton load. There was no rutting or pumping, but the surface was very dry and loose. I asked them to wet it and reroll the surface before placing curbs and asphalt. RP 12-17-20
---	------	---

Comments: