

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20203605

Address: 500 NW OLIVE ST, LEES SUMMIT, MO 64063
412 NW OLIVE ST, LEES SUMMIT, MO 64063
408 NW OLIVE ST, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

| Inspection: | Inspector: | Outcome: | Date: |
|---|-------------|----------|---------------------------|
| Water Line - Construction Inspection | Joe Starlin | Partial | Friday, December 18, 2020 |

Informational:

1 Misc

11-19-20 8:46am They are placing rock around the water line. They will be pouring thrust blocks later today. 3:30pm They will be pouring thrust blocks a king and backfilling.

11-30-20 9:11am The power company is on site to support a pole to allow Howerton to dig out for the water line. 11:03 am They have dug out for the water line and installed the rock. They will install the water line and call for a inspection. 2:15pm They have the water line installed and are covering with rock.

12-9-20 1:32pm Howerton Plumbing is installing approximately 20' of water line and a valve.

12-10-20 8:46am Howerton are working on moving the fire hydrant and connecting the water line. 2:10pm They have poured the trust blocks and are started backfilling.

12-17-20 8:47am The contractor will be connecting the water and moving the fire hydrant today. The fire hydrant has a leak. Steve Robbins is checking with the Water Department for direction.

12-18-20 Howerton is getting set up to flush the water main. We will start this at approximately 10:30am. 11:27am Howerton has flushed the line free of chlorine. We will pull samples Monday the 21st.

Comments: