

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20183647
Address: 1401 NW VIEW HIGH DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Storm - Outlet Structure	John Jackson	Partial	Monday, December 21, 2020

Informational: 1 Misc	Clarkston Cons. Poured approximately 10.5 yds of concrete for the Storm Outlet #3 wing walls .
Informational: 2 Misc	21/34 pg of plan details the construction Upstream Wingwalls that were installed and poured 4/14/20. Pictures of event were taken. Concrete tickets will be collected 4/15/20.
Informational: 3 Misc	Collected the last concrete ticket for the pour on Upstream Wingwalls and Toe. Contractor continued to form the structure for the vertical walls. Vertical Forms may be ready to pour on Friday 4/17/20.
Informational: 4 Misc	Contractor poured 13.5yd of concrete to complete the Upstream inner and outer Wingwalls. Ticket were collected from the pour.
Informational: 5 Misc	Contractor moved back to Downstream Toe Wall to finish pour that was stop due to shut down of project in 2019. Approximately 15.5 yd of concrete will be use to complete toe wall.
Informational: 6 Misc	Contractor moved back to Downstream Toe Wall to finish pour that was stop due to shut down of project in 2019. Approximately 15.5 yd of concrete will be use to complete toe wall.

Informational:

7 Misc

Contractor installed steel pylons on the outflow structure on line 300 to continue to complete Wing wall & Toe wall support.

Informational:

8 Misc

12/22/20 Monday 8:40AM

Contractor ramping to start construction on Line 700. The survey crew to stake the line is delayed, so progress will be slow today.

Comments: