

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSITE20192599  
Address: 920 NE DEERBROOK ST, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

| Inspection:             | Inspector:  | Outcome: | Date:                     |
|-------------------------|-------------|----------|---------------------------|
| <b>Pavement-Surface</b> | Joe Starlin | Partial  | Monday, December 21, 2020 |

Informational:  
1 Misc 12/15/20 Thursday 11:15AM  
Contractor was forming prepare driveway and parking stall areas for concrete pour.

Informational:  
2 Misc 12/1/20 Friday 9:15AM  
Contractor began pour concrete parking lot @ 7:00AM. Due to cold weather and contractor will use blankets. Contractor has come to an agreement that he will send pictures to Inspector John M. Jackson and supervisor Steve Robinson of Blankets covering concrete.

Informational:  
3 Misc THE ABOVE DATE IS 12/18/20 NOT 12/1/20  
12/18/20 Friday 3:50PM  
Contractor sent pictures of the blankets covering concrete that was poured earlier this morning.

Informational:  
4 Misc 12/22/20 Monday 10:00AM  
Contractor (Strickland Const.) Poured the drive on the SW side to the SE corner of Storage Building.

**Comments:**

