

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20192599
Address: 920 NE DEERBROOK ST, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Pavement-Surface	Joe Starlin	Partial	Monday, December 21, 2020

Informational:
1 Misc 12/15/20 Thursday 11:15AM
Contractor was forming prepare driveway and parking stall areas for concrete pour.

Informational:
2 Misc 12/1/20 Friday 9:15AM
Contractor began pour concrete parking lot @ 7:00AM. Due to cold weather and contractor will use blankets. Contractor has come to an agreement that he will send pictures to Inspector John M. Jackson and supervisor Steve Robinson of Blankets covering concrete.

Informational:
3 Misc THE ABOVE DATE IS 12/18/20 NOT 12/1/20
12/18/20 Friday 3:50PM
Contractor sent pictures of the blankets covering concrete that was poured earlier this morning.

Informational:
4 Misc 12/22/20 Monday 10:00AM
Contractor (Strickland Const.) Poured the drive on the SW side to the SE corner of Storage Building.

Informational:
5 Misc 12/21/20 Monday is the correct date for the above inspection also see Pictures form this date of poured drive area.

Comments: