

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20182996
Address: 1410 NE DOUGLAS ST, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Commercial Curb Inspection	Joe Starlin	Partial	Tuesday, June 04, 2019

Informational:

1 Misc

70 degrees cloudy. Freedom Concrete started pouring curb at 7:30am on the NE side. They did not start curing until 9:20am. I asked them why they were waiting, there reply was they wanted it to set up faster. I explained to them this is not are common practice and that they should be curing right away. They chose to ignore me. When they started curing I pointed out to the GC the cure was light, he said he was good with it because he will hold the concrete company accountable. At 11:30am none of the back side of the curb has been cured at this point. I spoke with the forman of the crew and he said he would cure the back side of the curb when all the curb is poured approximately 12:30pm. 1:15pm 81 degrees, starting to sprinkle. Curb is in except for some hand work. The back side of curb is cured but poorly.

Comments: