

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20182996
Address: 1410 NE DOUGLAS ST, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Street - Proof Roll	Joe Starlin	Partial	Monday, June 10, 2019

Informational:

1 Misc

We did a proof roll on the sub grade. There are four spots that will need skimmed off and more rock added random density checks will be taken. All other areas are good for base rock.

Informational:

2 Misc

5-15-19 Proof roll was done again for sub grade due to weather. There are some areas that will need addressed along the west side of the road that runs north and south. There is also a area at the west side of the road that runs east and west that will need addressed. Corrections will be made by skimming sub grade and adding more rock.

Comments: