

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRSUBD20203605

Address: 500 NW OLIVE ST, LEES SUMMIT, MO 64063412 NW OLIVE ST, LEES SUMMIT, MO 64063408 NW  
OLIVE ST, LEES SUMMIT, MO 64063

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Sanitary Sewer Construction Inspection</b>	Joe Starlin	Partial	Monday, December 21, 2020

Informational:

1	Misc	12-17-20 They set manhole A-1 and ran 14' of sanitary line into the existing manhole. 12-18-20 2:06pm They have installed 42' of sanitary line at this time and are backfilling. They are working to manhole A-2. 12-21-20 3:13am They have installed approximately 45' of sanitary line. The line has a curve in it and it should be straight. Kent Monter is looking into it.
---	------	---

**Comments:**