

ASPHALT DENSITY TESTING REPORT

Report 02191565.0073
Service Date: 09/26/20
Report Date: 11/08/20

Terracon

15620 W 113th St
Lenexa, KS 66219-5102
913-492-7777

Client

Axiom Northwest Construction, Inc.
Attn: Norm Hellings
2232 Broadway
Suite 101
Everett, WA 98201

Project

DCI - Lee's Summit
2001 Shamrock Rd
Lee's Summit, MO

Project 02191565

Description of location(s) observed:

Parking lot

Description of materials observed:

Base layer of asphalt: Mix ID: Type 1-01 RC, supplied by Hot Mix Materials Inc.

Comments:

Terracon performed field density tests on referenced materials placed at the referenced location(s). Our representative tested the materials using a nuclear density meter and reported the test results verbally to on-site personnel. The test results are in general accordance with the project documents, except as noted below.

Please see attached field density testing data.

Exceptions:

Conformance Statement:

Based on the observations and test results described above, the materials and procedures, at the time of our observations appeared to be:

Conforming ☒

Non-Conforming ☐

Services:

Terracon Rep.: Jonathan W. Shipley

Reported To: Norm Hellings (Axiom Northwest)

Contractor: Axiom Northwest Construction

Report Distribution:

(1) Axiom Northwest Construction, Inc., norm@axiomnw.com

(1) Axiom Northwest Construction, Inc., tiffani@axiomnw.com

Reviewed By:


Feras El-Ghoussein
Project Manager

The tests were performed in general accordance with applicable ASTM, AASHTO, or DOT test methods. This report is exclusively for the use of the client indicated above and shall not be reproduced except in full without the written consent of our company. Test results transmitted herein are only applicable to the actual samples tested at the location(s) referenced and are not necessarily indicative of the properties of other apparently similar or identical materials.

HMAC FIELD DENSITY TEST REPORT

Report Number: 02191565.0073

Service Date: 09/26/20

Report Date: 11/08/20

Task:

Terracon

15620 W 113th St

Lenexa, KS 66219-5102

913-492-7777

Client

Axiom Northwest Construction, Inc.

Attn: Norm Hellings

2232 Broadway

Suite 101

Everett, WA 98201

Project

DCI - Lee's Summit

2001 Shamrock Rd

Lee's Summit, MO

Project Number: 02191565

Material Information

Mat. No.	Reference Number	Classification and Description	Laboratory Test Method	Lab Test Data	Project Requirements		
				Reference Density (pcf)	Min. Thickness (in)	Min. Comp. (%)	Max. Comp. (%)
1	02191565.0074A	Type 1-01 RC		150.0		95	

Field Test Data

Field Test Data					Core Data		Correction Factor (pcf)	Corrected Density (pcf)	Comp. (%)
Test No.	Test Location	Pave. Lift	Mat. No.	Nuclear Density (pcf)	Core Length (in)	Core Density (pcf)			
Parking lot (See Attached Diagram)									
1	Y: 38.91588, X: -94.41391	-2"	1	148.7					99
2	Y: 38.91599, X: -94.41408	-2"	1	145.6					97
3	Y: 38.91611, X: -94.41370	-2"	1	152.8					100+
4	Y: 38.91627, X: -94.41377	-2"	1	151.5					100+
5	Y: 38.91658, X: -94.41387	-2"	1	149.1					99
6	Y: 38.91661, X: -94.41414	-2"	1	148.9					99

Datum: Top of Pavement

S/N: 39638

Make: TROXLER

Model: 3430

Std. Cnt. M: 660 Std. Cnt. D: 2075

Last Cal. Date: 10/22/2019

Comments: Test and/or retest results on this report meet project requirements as noted above.

Diagram to be revised, and report resent

Services:

Terracon Rep.: Jonathan W. Shipley

Reported To: Norm Hellings (Axiom Northwest Construction)

Contractor: Axiom Northwest Construction

Report Distribution:

(1) Axiom Northwest Construction, Inc.,
norm@axiomnw.com

(1) Axiom Northwest Construction, Inc.,
tiffani@axiomnw.com


Reviewed By:



Feras El-Ghasssein
Project Manager

Test Methods: ASTM D2950

The tests were performed in general accordance with applicable ASTM, AASHTO, or DOT test methods. This report is exclusively for the use of the client indicated above and shall not be reproduced except in full without the written consent of our company. Test results transmitted herein are only applicable to the actual samples tested at the location(s) referenced and are not necessarily indicative of the properties of other apparently similar or identical materials.



Asphalt Density Test Status

● Pass -- 7 Test(s)



Report No.: 01191565.0073
Service Date: 09/26/2020
Technician: Jon Shipley
Scale: 1" = 30'

Terracon
Consulting Engineers & Scientists

15620 W 113th Street
PH. (913) 492-7777

Lenexa, KS 66219
terracon.com

DCI - Lee's Summit

Asphalt Field Density Testing

Observed Locations

Exhibit

A-1

ASPHALT DENSITY TESTING REPORT

Report 02191565.0076
Service Date: 09/28/20
Report Date: 11/08/20

Terracon

15620 W 113th St
Lenexa, KS 66219-5102
913-492-7777

Client

Axiom Northwest Construction, Inc.
Attn: Norm Hellings
2232 Broadway
Suite 101
Everett, WA 98201

Project

DCI - Lee's Summit
2001 Shamrock Rd
Lee's Summit, MO

Project 02191565

Description of location(s) observed:

All parking/ drive areas

Description of materials observed:

Surface layer of asphalt - Type Unknown (Subcontractor was completed and demobilized by the time of our arrival).
Estimate provided by others.

Comments:

Terracon performed field density tests on referenced materials placed at the referenced location(s). Our representative tested the materials using a nuclear density meter and reported the test results verbally to on-site personnel. The test results are in general accordance with the project documents, except as noted below.

Please see attached field density testing data.

Exceptions:

Conformance Statement:

Based on the observations and test results described above, the materials and procedures, at the time of our observations appeared to be:

Conforming ☒

Non-Conforming ☐

Services:

Terracon Rep.: Kevin L. McCurdy
Reported To: Norm Hellings (Axiom Northwest)
Contractor: Axiom Northwest Construction
Report Distribution:

(1) Axiom Northwest Construction,
Inc., norm@axiomnw.com

(1) Axiom Northwest Construction,
Inc., tiffani@axiomnw.com



The tests were performed in general accordance with applicable ASTM, AASHTO, or DOT test methods. This report is exclusively for the use of the client indicated above and shall not be reproduced except in full without the written consent of our company. Test results transmitted herein are only applicable to the actual samples tested at the location(s) referenced and are not necessarily indicative of the properties of other apparently similar or identical materials.

HMAC FIELD DENSITY TEST REPORT

Report Number: 02191565.0076

Service Date: 09/28/20

Report Date: 11/08/20

Task:

Terracon

15620 W 113th St

Lenexa, KS 66219-5102

913-492-7777

Client

Axiom Northwest Construction, Inc.

Attn: Norm Hellings

2232 Broadway

Suite 101

Everett, WA 98201

Project

DCI - Lee's Summit

2001 Shamrock Rd

Lee's Summit, MO

Project Number: 02191565

Material Information

Mat. No.	Reference Number	Classification and Description	Laboratory Test Method	Lab Test Data	Project Requirements		
				Reference Density (pcf)	Min. Thickness (in)	Min. Comp. (%)	Max. Comp. (%)
1		Surface estimate		150.0			

Field Test Data

Field Test Data					Core Data		Correction Factor (pcf)	Corrected Density (pcf)	Comp. (%)
Test No.	Test Location	Pave. Lift	Mat. No.	Nuclear Density (pcf)	Core Length (in)	Core Density (pcf)			
Parking/drive areas									
1	See sketch	SURF	1	143.8					96
2		SURF	1	143.7					96
3		SURF	1	143.6					96
4		SURF	1	147.5					98
5		SURF	1	144.8					97
6		SURF	1	147.9					99
7		SURF	1	144.0					96
8		SURF	1	144.4					96
9		SURF	1	144.1					96

Datum:

S/N: 39642

Make: TROXLER

Model: 3430

Std. Cnt. M:

Std. Cnt. D:

Last Cal. Date: 10/22/2019

Comments: Diagram to be attached, and report revised and resent

Services:

Terracon Rep.: Kevin L. McCurdy

Reported To: Norm Hellings (Axiom Northwest Construction)

Contractor: Axiom Northwest Construction

Report Distribution:

(1) Axiom Northwest Construction, Inc.,
norm@axiomnw.com

(1) Axiom Northwest Construction, Inc.,
tiffani@axiomnw.com



Test Methods: ASTM D2950

The tests were performed in general accordance with applicable ASTM, AASHTO, or DOT test methods. This report is exclusively for the use of the client indicated above and shall not be reproduced except in full without the written consent of our company. Test results transmitted herein are only applicable to the actual samples tested at the location(s) referenced and are not necessarily indicative of the properties of other apparently similar or identical materials.

ASPHALT LABORATORY TEST REPORT

Report Number: 02191565.0074A
Service Date: 09/26/20
Report Date: 11/08/20

Terracon

15620 W 113th St
Lenexa, KS 66219-5102
913-492-7777

Client

Axiom Northwest Construction, Inc.
Attn: Norm Hellings
2232 Broadway
Suite 101
Everett, WA 98201

Project

DCI - Lee's Summit
2001 Shamrock Rd
Lee's Summit, MO

Project Number: 02191565

Mix Design: APWA Type 1-01 RC
Mix Source: Hot Mix Materials, Inc.
Sample Location: Not Provided
Proposed Use: Pavement – Base
Testing Performed: Extraction by NCAT, Gradation, Marshall Properties
Source of Specifications: APWA Specifications

Summary:

Terracon's laboratory completed the requested scope of testing for the above-referenced sample. A report of these test results is attached. The results of our laboratory testing services meet the above-referenced specifications.

Comments:

Approved submittal was not provided, and the material tested was not compared to the JMF values for gradation, or permissible variation of AC content from the approved submittal. The #16 sieve did not meet the APWA Specifications for a Type 1-01

Services:

Terracon Rep.: Aaron Parker, P.E.

Reported To: N/A

Contractor: Axiom Northwest Construction

Report Distribution:

(1) Axiom Northwest Construction, Inc.,
norm@axiomnw.com

(1) Axiom Northwest Construction, Inc.,
tiffani@axiomnw.com

Reviewed By:


Feras El Ghoussein
Project Manager

The tests were performed in general accordance with applicable ASTM, AASHTO, or DOT test methods. This report is exclusively for the use of the client indicated above and shall not be reproduced except in full without the written consent of our company. Test results transmitted herein are only applicable to the actual samples tested at the location(s) referenced and are not necessarily indicative of the properties of other apparently similar or identical materials.

HMAC LAB PROPERTY TEST REPORT

Report Number: 02191565.0074A
Service Date: 09/26/20
Report Date: 11/08/20
Task:

Terracon

15620 W 113th St
Lenexa, KS 66219-5102
913-492-7777

Client

Axiom Northwest Construction, Inc.
Attn: Norm Helling
2232 Broadway
Suite 101
Everett, WA 98201

Project

DCI - Lee's Summit
2001 Shamrock Rd
Lee's Summit, MO

Project No. 02191565

SAMPLE INFORMATION

Sample Date 9/26/2020
Sampled By Jon Shipley
Ticket No. 39786
Truck No. 18
Coarse Agg. Size, inch 1"
Quantity Placed, tons 367.09

Sample Location
Placement Lift Base
Supplier Hot Mix Materials, Inc.
Mix Design No. Type 1-01 RC
Batch Plant Location 1
Paving Contractor Thorne & Sons

SAMPLE TEST RESULTS

Physical Properties of Bituminous Mixture

Description of Tests	Result	Specifications		Pass/Fail
		Min	Max	
Asphalt Content, wt of mix %	4.56	4	- 6	Pass
Marshall Bulk Density, pcf	149.8			
Marshall Bulk Specific Gravity	2.407			
Marshall Stability, pounds	nt			
Marshall Flow, 0.01 inch	nt			
Theoretical Maximum Specific Gravity	nt			
Theoretical Maximum Density, pcf	nt			
Marshall Air Voids, %	nt			
Marshall VMA, %	nt			
Marshall VFA, %	nt			
Dust / Eff. Asphalt Cement Ratio	nt			

Sieve Analysis

Sieve Size	Percent Passing	Specifications		Pass/Fail
		Min	Max	
2"				
1.5"	100			
1"	97	75	- 100	Pass
3/4"	85	60	- 85	Pass
1/2"	63			
3/8"	57	40	- 65	Pass
#4	45	30	- 50	Pass
#8	36	19	- 36	Pass
#16	30	13	- 26	Fail
#30	23			
#50	13			
#100	8	4	- 12	Pass
#200	6.5	2	- 10	Pass

Comments:

Test Methods: ASTM D6926, ASTM D6927, ASTM D6307, ASTM D5444, ASTM D2041

Note: "nt" denotes value not determined on this sample.

Services:

Terracon Rep: Aaron Parker, P.E.

Reported To: N/A

Contractor: Axiom Northwest Construction

Report Distribution

(1) Axiom Northwest Construction, Inc., nc

(1) Axiom Northwest Construction, Inc.,

Reviewed by:


Feras El-Ghoussein
Project Manager

The tests were performed in general accordance with applicable ASTM, AASHTO, or DOT test methods. This report is exclusively for the use of the client indicated above and shall not be reproduced except in full without the written consent of our company. Test results transmitted herein are only applicable to the actual samples tested at the location(s) referenced and are not necessarily indicative of the properties of other apparently similar or identical materials.