

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20202959
Address: 100 NE SAINT LUKES BLVD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Street - Wedge Lift	Joe Starlin	Passed	Wednesday, December 23, 2020

Informational:

1 Misc

12-19-20 8:50am The first truck has arrived. Seal-O-Matic is laying the 4" base for the parking lot. The air temperature is 34 degrees and the base is 35. They have tac coated the curb and are starting on the far west side. Temperature out of the truck are 270 degrees. 300 on the ground. I took a picture of one of the base tickets Seal- O-Matic going to email copies of all of them. PSI is on site for testing. 11:39am They have worked there way around to the south east side of the site and all temps are good. 1:33pm They have completed the parking lot and are moving to the south of St. Luke's for a patch.

Comments: