

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20202959
Address: 100 NE SAINT LUKES BLVD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Pavement-Proof Roll	Joe Starlin	Passed	Wednesday, December 23, 2020

Informational:

1	Misc	12-7-20 8:25am The temperature outside is 33 degrees and the ground is shooting 29 to 30 with the temp gun. 12-7-20 We can not proof roll at this time. 2:40pm We proof rolled the parking lot for curb and parking. It has passed everywhere with one correction that needs to be made at the north east corner at the storm box. Approximately 30' will need reworked.
---	------	--

Comments: