

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20202959
Address: 100 NE SAINT LUKES BLVD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Pavement-Curb Construction	Joe Starlin	Passed	Wednesday, December 23, 2020

Informational:

1	Misc	12-8-20 11:24am They are pouring the curb with KCMMB4K mix and are using white cure. 1:23pm All of the machine curb is poured. They will start working on setting up hand pours. 12-9-20 8:59AM They are setting up more hand pours and will be pouring at approximately 9:30am. They are using white cure. 11:11am George Shaw Have poured the curb at the west side of the site and are now pouring at the east side of the site. They are working on the radius and storm box throat. 2:20pm They are finishing up on the curb at the west side. They will cure and curb will be complete.
---	------	--

Comments: