

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSITE20201254  
Address: 114 SE DOUGLAS ST, LEES SUMMIT, MO 64063

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Erosion Sediment Control (ESC) Inspection</b>	Joe Starlin	Partial	Friday, January 08, 2021

Informational:

1	Misc	8-31-20 8:25am There are light rain showers. All erosion controls are in place and working at this time. 8-31-20 9:47am The rain is very heavy and now silt is leaving the site on Main st. I have called and left a text message for TJ the Superintendent of the site. 9-1-20 3:30pm No corrections have been made at this time to correct the erosion control issues. TJ has just informed me that the corrections will be done in the morning of 9-2-20. 9-9-20 11:19am There is light rain today and no crews are working. The erosion controls are in place and working at this time. There are two sections of silt fence on the North side of the site that are down and will need corrected. 9-11-20 8:43am All of the erosion controls are in place and working at this time. 9-14-20 10am All of the erosion controls are in place and appear to be working at this time. 9-18-20 10:30am There is a small section of silt fence down on the NW corner of the site. I will contact the superintendent to get this corrected. 10-2-20 1:27PM They have 10 sticks installed today a total of 40 sticks at this time. They are backfilling the 48" at this time. 10-23-20 9:51am Raining. All erosion controls are in place and working at this time.
---	------	---

11-2-20 1:29pm All of the erosion controls are in place and working at this time.

11-18-20 At approximately 8:15am I spoke with TJ the superintendent of the job about repairing the silt fence along Main st. On the West side of the job along with cleaning up debris at the North West corner on 1st street. I informed him that these corrections need to be made by the end of the week or there will be a stop work order for the site.

11-20-20 1:57pm I spoke with City Scape again about the erosion controls at the South West corner of the site at Main and 2nd. The silt fence and Wattle's are destroyed and need replaced. I informed them that there would be a stop work order put in place on 11-23-20 if the corrections are not made. They said they will have them in place on 11-21-20. That is the earliest that they can get it done.

I will come on site on 11-21-20 to confirm that the corrections are made. Heavy rain is expected.

11-23-20 8:56am The erosion controls are in place and working at this time.

11-24-20 9:02am Rain is expected. They have the silt fence down on the West side of the job and Main St. Is very muddy. I spoke with TJ the superintendent and he has assured me that the silt fence will be up and the road clean before the rain moves in.

11-25-20 11:07am There is mud on Main St. With the contractor running in and out. They have added straw waddles at the bottom of Main St. At 2nd street.

12-11-20 8:16am All erosion controls are in place and working at this time.

1-8-21 1:38pm All of the erosion controls are in place and working at this time.

## Comments: