

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRRES20201862  
Address: 1812 SW BLACKSTONE PL, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Erosion Control</b>	Patrick Schonfeldt	Failed	Friday, January 08, 2021

**Corrective Action Required:**

1	DCM6 ESC INSP DENIED STREET CLEAN UP	REQUESTED INSPECTION(S) DENIED. STREET CLEAN UP REQUIRED IMMEDIATELY, AND SHALL BE COMPLETED PRIOR TO REQUESTED INSPECTION(S) BEING PERFORMED. -SILT FENCE REQUIRED AT FRONT OF LOT -STREET CLEANUP REQUIRED IMMEDIATELY AT MUD AND SILT IN STREET -PLUMBING CONTRACTOR DISCHARGING WATER FROM TRENCH INTO CITY STORM INLET, NOT ALLOWED, CLEANUP SILT FROM DISCHARGE ALONG STREET
---	--	---

**Comments:**