

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRCOM20202959  
Address: 100 NE SAINT LUKES BLVD, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Site Visit</b>	Joe Starlin	Partial	Thursday, January 14, 2021

Informational:

1	Misc	10-15-20 8:08am There is no work on site at this time.
		10-22-20 8:19am There is no work taking place today.
		10-23-20 9:39am Raining. There is no work on site today.
		10-27-20 10:16am There is no work on site today.
		10-28-20 10:27am no work on site today.
		11-5-20 2:28pm Blue Cedar Landscape is on site.
		11-6-20 10:41am There is no work taking place at this time.
		11-9-20 11:10am There is no work taking place on site today.
		11-11-20 10:10am There is a crew of two on site hooking up irrigation.
		11-12-20 7:39am There is no work taking place at this time.
		11-13-20 7:59am No work on site at this time.
		11-16-20 10:16am There is a crew grading on the site.
		11-17-20 2:42pm Rodriguez is grading the North side of the site.
		11-18-20 8:48am They are bringing in dirt in for fill on the North West side.
		11-19-20 9:19am There is no work on site at this time.
		11-19-20 9:24am They are adding fill on the north west corner.
		11-20-20 9:36am Rodriguez is grading out the lot.
		11-23-20 9:27am Rodriguez is installing string line rods for grading.
		11-24-20 8:11am There is no work on site due to weather.
		11-30-20 8:03am There is a crew on site setting up string line.
		12-10-20 7:32am George Shaw is on site wrecking forms and starting to

backfill behind the curbs.

12-14-20 7:28am There is no work on site at this time.

12-15-20 8:03am There is no work taking place.

12-16-20 1:49pm A few forms were wrecked and no other work is taking place. When the weather is warmer they want to lay asphalt base.

12-17-20 1:26PM The site is ready for asphalt. They will be laying the base on Sat. 12-19-20.

12-21-20 7:34am The base asphalt is down and looks good. They will be laying the surface on Tuesday.12-22-20.

Informational:

2 Misc

12-28-20 10:29am K&G Striping is on site laying out for the parking spaces.

12-29-20 No work do to weather.

12-30-20 They have striped the parking lot and have not back filled.

1-5-21 9:25am There is a crew on site piking up string line rods. No other work is taking place.

1-14-21 8:09am They are working on grading behind the curbs and wiring for parking lot lights.

**Comments:**