

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSUBD20203599  
Address: 2601 SW PRYOR RD, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Storm Sewer Construction Inspection</b>	Joe Starlin	Partial	Thursday, January 14, 2021

Corrective Action Required:

1	Misc	John DiMauro 12/28/2020
---	------	-------------------------

The Redford crew is on site working on Storm line C. The crew has the line installed from CI C-9 to CI C-12. The crew is pouring collars for the boxes this afternoon. Photos are uploaded.

Informational:

2	Misc
---	------

1-11-21 10:55am They have installed storm box C-11, C-12, C-13, C14 along with pipe. They are working on installing pipe from C-14 to C-15.

1-14-21 3:21pm They have all of the inverts and collars poured and they are cleaning up around the site for the weekend.

**Comments:**