

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20202177
Address: 1801 SW RIVER RUN DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	John Morris	Failed	Friday, January 15, 2021

Corrective Action Required:

1	Misc	-Fireblock all through floor penetrations -Provide minimum 16g galvanized metal ties 1.5" wide at over bored top plates of interior load bearing walls. Fasten ties across and to the plate at each side of the opening with minimum 4-10dx1.5" at each side. The metal tie must extend a minimum of 6" past the opening. See figure R602.6.1 -Provide purlins as shown on the plan -Complete return air path, upstairs front bedroom -Provide solid blocking above all beams. second floor framing, beam between kitchen & living room
---	------	---

Comments: