

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20202000
Address: 4404 SW ALABASTER CIR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Patrick Schonfeldt	Failed	Friday, January 15, 2021

Corrective Action Required:

1	Misc	<ul style="list-style-type: none">-Flash/install windows-garage beam bears on (3) 2x6 per plans, bearing on (2) ,currently (1) 2x6 cut short-terminate electrical at office wall-Bocca protection plate at DWV master bath vanity top plate-Bocca protection plates at DWV, master shower top and bottom plates,1st floor water closet at front-Remove lid at back patio to allow for inspection of truss H2.5 clips-Connect 2x6 to 2x4 top plates, 2nd floor stairs-seal unused penetration 2nd floor stair top plate-Fireblock DWV floor penetrations behind bathtub bsth#2, 2nd floor-(2) 2x10 header at bedroom #4 door load bearing wall per plans, 2nd floor-Bedroom #4 ladder blocking per plans for 1st floor attic access-Properly support stair landing 2nd floor-basement stairs, (2) 2x10 at stringer with bearing on 3" SCH 40 steel column on pier pad "A" per plans-Nail sheathing per plans- 6" edge, 12" field
---	------	--

Comments: