

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRSUBD20203605

Address: 500 NW OLIVE ST, LEES SUMMIT, MO 64063  
412 NW OLIVE ST, LEES SUMMIT, MO 64063  
408 NW OLIVE ST, LEES SUMMIT, MO 64063

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Sanitary Sewer Construction Inspection</b>	Joe Starlin	Partial	Tuesday, January 19, 2021

### Informational:

1	Misc	12-17-20 They set manhole A-1 and ran 14' of sanitary line into the existing manhole. 12-18-20 2:06pm They have installed 42' of sanitary line at this time and are backfilling. They are working to manhole A-2. 12-21-20 3:13am They have installed approximately 45' of sanitary line. The line has a curve in it and it should be straight. Kent Monter is looking into it. 12-23-20 1:55pm The Water Department came on site and checked the sanitary line. Kent Monter reached out to Ryan Ratcliff and they are good with the deflection. The contractor will be backfilling. 12-28-20 9:32am Howerton is dingging out to install sanitary line. They have approximately 40' dug out at this time. 1:41pm They have installed approximately 56' of sanitary main line. They have two service lines installed and are working on two more. 3:30pm They are pouring trench checks. 12-29-20 11:33am They backfilled two service lines and have left for the day. 1-12-21 7:48am They have dug out and have installed approximately 42' of sanitary line. 10:53am They have another 40' installed and six wyes. 1-13-21 10:59AM The 4-A manhole offset is incorrect and they will need to order a new one. 1-14-21 7:56am They are waiting for a new manhole to show for the sanitary. 3:17pm They have the new manhole and have it installed with one stick
---	------	---

coming out. They are wrapping up for the day.

1-19-21 They have ran sanitary line to manhole 5-A. 2:06pm They are getting ready to pour trench checks and inverts.

**Comments:**