

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20200845

Address: 80 NE SAINT LUKES BLVD, LEES SUMMIT, MO 64086
100 NE SAINT LUKES BLVD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Occupancy Inspection - Codes Commercial	Mark Harding	Failed	Thursday, January 21, 2021

Informational:

1	Miscellaneous Correction	**PARTIAL APPROVAL ONLY*** —APPROVED TO OCCUPY: -AMBULANCE 02-1B141, 142,143,177, 176, CORRIDOR 02-1B00W FOR PHASE ONE OF PROJECT -Phase 1 of ER waiting room B00C, B001,002,003,004 and corridorB102 (north of vestibule B00D) . -- ER 33 ROOM WING INCULDING THE FOLLOWING- Rooms-109-118;150,160-173; Rooms 109-118; 76-109; 150; corridors :B00M, B00N,B140,134,136,B00P, B00J, 59, 68-73. ALL OK TO STOCK AND TRAIN. TCO PENDING FOLLOWING LIST IN CORRECTIVE ACTION.
---	--------------------------	--

Corrective Action Required:

2	Miscellaneous Correction	33 ROOM ER expansion wing. -Water room :seal penetrations -Storage 76 patch 1hr wall -Storage 75 , fireproof on beam seal penetrations -temp egress: Panic hardware on temp exit door. -electrical room 108: label
---	--------------------------	--

door, seal 1hr walls, covers on j boxes at ceiling.
- Data room seal roof penetrations to deck.
-092 seal around duct.

Comments: