

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20203599
Address: 2601 SW PRYOR RD, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Water Line - Construction Inspection	Tom Taylor	Partial	Thursday, January 21, 2021

Informational:
1 Misc JOHN DIMAURO 01/19/2021

On Monday 1/18/21 the Redford crew installed approximately 100' ft of the 8" main line C. Today 1/19/21 the crew has the line run to station 8+00. Photos of the work are uploaded.

Informational:
2 Misc John DiMauro 01/21/2021 1:43 PM

The Redford Construction crew completed water lines C & E today. The Crew set the hydrant at the tie in location 10+00 and poured the thrust block for the hydrant. Photos are uploaded.

Comments: