

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRCOM20202959  
Address: 100 NE SAINT LUKES BLVD, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Sidewalk Inspection</b>	Joe Starlin	Partial	Friday, January 22, 2021

Informational:

1	Misc	1-20-21 10:087am Rodriguez is on site laying base for the sidewalk on the south side of the site. They are using a compactor on the base and have no forms set. 1-22-21 8:12am They are forming up the sidewalk and will be pouring at approximately 11:30am. 11:11AM The forms are set. 1:56pm The sidewalk is being poured. They will cover with blankets due to temps.
---	------	------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------

**Comments:**