

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20202107
Address: 4408 SW ALABASTER CIR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Patrick Schonfeldt	Failed	Monday, January 25, 2021

Corrective Action Required:

1	Misc	-Penetrations bored in floor joists less than 2" from end of member and less than 2" from additional bores in joist - 1st floor above refrigerator and along kitchen area - replace or submit engineered solution -Floor joists penetration for pex less than 2" apart, 1st floor living room near windows - replace or submit engineered solution -Penetrations for NM in floor joists less than 2" from end of joist -Several locations throughout basement - replace or submit engineered solution
---	------	---

NO ENGINEER LETTER ON FILE IN PERMIT - SUBMIT LETTER TO
DEVTECH@CITYOFLS.NET

-DWV cleanout covered at bottom basement stair

****OK TO INSULATE****

Comments: