

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20202025
Address: 1421 SW GEORGETOWN DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Patrick Schonfeldt	Failed	Tuesday, January 26, 2021

Corrective Action Required:

1	Miscellaneous Correction	**OK TO INSULATE** -Fireblock vertical to horizontal at furred down ends in garage -Structural straps at all top plates bored 50% or more on all exterior walls and all interior load bearing walls -see master bath exterior wall -Protect vertical gas flex line at 1st floor closet per manufacturer installation instructions -security blocking at exterior doors-seal gaps -Remove trim at front porch to allow for inspection of H2.5 clips -Truss hangers per plans-at G1 girder truss -Truss bracing per plans
---	--------------------------	---

Comments: