

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRPWFC20173800
Address: 3504 SW HOLLYWOOD DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Storm Sewer Construction Inspection	John DiMauro	Passed	Tuesday, January 12, 2021

Corrective Action Required:

1	PW-Storm Sewer Inspection	Matt Munger 05/07/2018 8:16 AM The soil that is on top of the pipe for the private line 1 at station 0+00 to CI 1-2 has started to erode and the pipe is exposed. A while back I had asked the KAT crew if they had installed gravel on top of the pipe since they had backfilled prior to me seeing the work. KAT will need to possibly dig up the soil and make sure there is gravel on top of the drainage pipe from CI 1-2 to the flared end section.
---	---------------------------	--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------

Comments: