

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRPWFC20173801
Address: 3500 SW HOLLYWOOD DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Erosion Sediment Control (ESC) Inspection	John DiMauro	Passed	Monday, January 11, 2021

Corrective Action Required:

1	PW-Devices for Erosion and Sediment Control	Matt Munger 03/27/2018 1:23 PM I walked along the silt fence on the west side and did not see any signs that silt has gotten past the silt fence. The HDPE storm pipe on the SW corner is sitting on top of the silt fence but there were no signs that silt has gotten past the silt fence. The rip rap around CI 1-2 and 1-3 has washed out a bit and the silt fence has been pulled down into the inlet 1-3 and should be pulled back up. There isn't any ESC in place for the NW corner of the site where they have done off-site grading. I have asked TJ to come up with an ESC plan since there is nothing in place. TJ sent in a request for his Engineer to come up with a plan and is waiting on that. It does not appear that there is any silt that has left the site in the NW corner. I spoke with Bryan on site with the Erosion Control Company and pointed out the concerns I had.
---	---	--

Comments: