

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRPWFC20173801
Address: 3500 SW HOLLYWOOD DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Water Line - Coliform Test 1	John DiMauro	Partial	Wednesday, May 08, 2019

Informational:

1 Misc

We collected the day 1 samples for the 4" in domestic line and delivered them to the lab. We will know the results in 24 hours.

Informational:

2 Misc

The day 1 test spot 1 sample taken on 4/17/2019 failed for total coliform.

The crew started the process over according to the flow chart last week and flushed the line yesterday 4/22/2019

Today we collected the new day 1 samples for the 4" private domestic line and delivered them to Keystone Labs.

Informational:

3 Misc

The sample taken on 4/23/19 for the private 4" domestic water line failed at test spot one again.

The crew chlorinated the line last week and flushed monday 4/29/19

We collected a day 1 sample yesterday 4/30/19 and delivered it to Keystone Lab. We will know the results later today.

Informational:

4 Misc

John DiMauro 05/08/2019 3:32 PM

The sample taken on 4/30/19 for the private 4" domestic water line failed at test spot one again.

The crew chlorinated the line last week and flushed Tuesday 5/7/19

We collected a day 1 sample today and delivered it to Keystone Lab. We will know the results in 24 hours.

Comments: