## CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200 **DEVSERVICES.CITYOFLS.NET**

## **Inspection Summary**

Permit #:PRPWFC20173801Address:3500 SW HOLLYWOOD DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Water Line - Coliform To 1	est John DiMauro	Passed	Friday, June 21, 2019
Informational:			
1 Misc		amples for the 4"in domesti know the results in 24 hours	
Informational:			
2 Misc	The day 1 test spot 1 sam	ple taken on 4/17/2019 faile	ed for total coliform.
	The crew started the process over according to the flow chart last week and flushed the line yesterday 4/22/2019 Today we collected the new day 1 samples for the 4" private domestic line		
Informational:	and delivered them to Ke	eystone Labs.	
3 Misc	The sample taken on 4/23/19 for the private 4" domestic water line failed at test spot one again.		
	The crew chlorinated the line last week and flushed monday 4/29/19		
Informational:	We collected a day 1 sam Lab. We will know the re	ple yesterday 4/30/19 and o sults later today.	lelivered it to Keystone
4 Misc	John DiMauro 05/08/2019	9 3:32 PM	

		The sample taken on 4/30/19 for the private 4" domestic water line failed at test spot one again.
Informational: 5 Misc	The crew chlorinated the line last week and flushed Tuesday 5/7/19	
	ional:	We collected a day 1 sample today and delivered it to Keystone Lab. We will know the results in 24 hours.
	John DiMauro 06/04/2019 4:15 PM	
	Today we collected this round of the day 1 water samples for the 4" private domestic line and delivered them to Keystone Labs.	
Informational: 6 Misc	We will know the results in 24 hours.	
	The day 1 round of samples collected on 6/4/2019 passed for bacteria testing. The Results from Keystone Labs are attached.	

Comments: