

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSUBD20201700

Address: 3521 SW MARKET ST, LEES SUMMIT, MO 640823500 SW MARKET ST, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Water Line - Construction Inspection</b>	Tom Taylor	Passed	Tuesday, October 20, 2020

Informational:

1	Misc	Reinkie Excavating layer approx. 150 LF of 8" waterline with all necessary fittings and backfilled all applicable areas.
---	------	--

Informational:

2	Misc	On Tuesday, 9-01-2020. The contractor pot holed areas to locate existing water lines for water line taps for Wednesday night main shut. All properties have been notified water shut.
---	------	---

Informational:

3	Misc	On Wednesday, 9-02-2020. Reike installed the water main "T" and placed approx 50 LF of 6" Waterline.
---	------	--

Informational:

4	Misc	On Wednesday 9-03-2020. Contractor completed main connection at 12:00 am steel plates were placed across street. And barricades were set.
---	------	---

Informational:

5	Misc	On Friday, 9-04-2020. The contractor Placed high early concrete over street patch and installed 18' of CG-I curbing. Contractor also installed 2" of asphalt and opened roadway for traffic.
---	------	--

Informational:

6	Misc	On Tuesday, 10-13-2020. The contractor laid approx. 30 LF of 6" waterline just west of the vault that was installed as well.
---	------	--

Informational:

7	Misc	On Monday, 10-19-2020. I performed a water line inspection on the 2"
---	------	--

domestic and 4" cooper water line coming from the main. All inspections passed city standards.

**Comments:**