

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20201700

Address: 3521 SW MARKET ST, LEES SUMMIT, MO 640823500 SW MARKET ST, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Water Line - Construction Inspection	Tom Taylor	Partial	Friday, December 11, 2020

Informational:

1	Misc	Reinkie Excavating layer approx. 150 LF of 8" waterline with all necessary fittings and backfilled all applicable areas.
---	------	--------------------------------------------------------------------------------------------------------------------------

Informational:

2	Misc	On Tuesday, 9-01-2020. The contractor pot holed areas to locate existing water lines for water line taps for Wednesday night main shut. All properties have been notified water shut.
---	------	---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------

Informational:

3	Misc	On Wednesday, 9-02-2020. Reike installed the water main "T" and placed approx 50 LF of 6" Waterline.
---	------	------------------------------------------------------------------------------------------------------

Informational:

4	Misc	On Wednesday 9-03-2020. Contractor completed main connection at 12:00 am steel plates were placed across street. And barricades were set.
---	------	-------------------------------------------------------------------------------------------------------------------------------------------

Informational:

5	Misc	On Friday, 9-04-2020. The contractor Placed high early concrete over street patch and installed 18' of CG-I curbing. Contractor also installed 2" of asphalt and opened roadway for traffic.
---	------	----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------

Informational:

6	Misc	On Tuesday, 10-13-2020. The contractor laid approx. 30 LF of 6" waterline just west of the vault that was installed as well.
---	------	------------------------------------------------------------------------------------------------------------------------------

Informational:

7	Misc	On Monday, 10-19-2020. I performed a water line inspection on the 2"
---	------	----------------------------------------------------------------------

domestic and 4" cooper water line coming from the main. All inspections passed city standards.

Informational:

8 Misc

On 10-13-2020 Reike Construction installed Vault for back flow valve and installed (1) fire line valve . Also installed 30LF of 6" pvc pipe w/ fittings.

Comments: