

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSUBD20201700

Address: 3521 SW MARKET ST, LEES SUMMIT, MO 640823500 SW MARKET ST, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Water Line - Construction Inspection</b>	Tom Taylor	Passed	Friday, December 11, 2020

Informational:

1	Misc	Reinkie Excavating layer approx. 150 LF of 8" waterline with all necessary fittings and backfilled all applicable areas.
---	------	--

Informational:

2	Misc	On Tuesday, 9-01-2020. The contractor pot holed areas to locate existing water lines for water line taps for Wednesday night main shut. All properties have been notified water shut.
---	------	---

Informational:

3	Misc	On Wednesday, 9-02-2020. Reike installed the water main "T" and placed approx 50 LF of 6" Waterline.
---	------	--

Informational:

4	Misc	On Wednesday 9-03-2020. Contractor completed main connection at 12:00 am steel plates were placed across street. And barricades were set.
---	------	---

Informational:

5	Misc	On Friday, 9-04-2020. The contractor Placed high early concrete over street patch and installed 18' of CG-I curbing. Contractor also installed 2" of asphalt and opened roadway for traffic.
---	------	--

Informational:

6	Misc	On Tuesday, 10-13-2020. The contractor laid approx. 30 LF of 6" waterline just west of the vault that was installed as well.
---	------	--

Informational:

7	Misc	On Monday, 10-19-2020. I performed a water line inspection on the 2"
---	------	--

domestic and 4" cooper water line coming from the main. All inspections passed city standards.

Informational:

8 Misc

On 10-13-2020 Reike Construction installed Vault for back flow valve and installed (1) fire line valve . Also installed 30LF of 6" pvc pipe w/ fittings.

Informational:

9 Misc

On Thursday, 10-15-2020. Reinke Construction installed (1) fire hydrant in the parking lot and also installed the Backflow valves with 60 LF of 6" plastic pipe. (1) thrust block was poured as well.

Informational:

10 Misc

On Friday 10-16-2020. John Jackson performed a Hydrostatic pressure test for the fire line. Presure test passed with 200 LB. of pressure for 2 hours.

**Comments:**