

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRSUBD20201700

Address: 3521 SW MARKET ST, LEES SUMMIT, MO 640823500 SW MARKET ST, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>DE - Water Line - Construction Inspection</b>	Tom Taylor	Partial	Wednesday, August 26, 2020

Informational:

1	Misc	Reinkie Excavating layer approx. 150 LF of 8" waterline with all necessary fittings and backfilled all applicable areas.
---	------	--

Informational:

2	Misc	On Tuesday, 9-01-2020. The contractor pot holed areas to locate existing water lines for water line taps for Wednesday night main shut. All properties have been notified water shut.
---	------	---

**Comments:**