

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20203513
Address: 400 SE BLUE PKWY, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Storm Sewer Construction Inspection	Joe Starlin	Partial	Friday, January 29, 2021

Informational:

1 Misc

1-29-21 9:46am Pro Design Contractors is on site installing the storm pipe.

Informational:

2 Misc

1-29-21 9:46am Pro Design Contractors is on site installing the storm pipe.
11:24am They have installed pipe from K6 to K5. They have one stick coming out of K5. They have been informed to use 6" of rock on bottom and sides with 12" of rock over the top per spec. They cannot get compaction to backfill today due to wet soil.

Comments: