

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRRES20202304  
Address: 1519 SW ARBOR FALLS DR, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>All Rough Inspection - Residential</b>	Robb Popp	Failed	Friday, January 29, 2021

Corrective Action Required:

1	Miscellaneous Correction	-Maintain gravel filter -Complete exterior sheathing nailing pattern at back of house-Southeast side bottom perimeter -Seal fire block at soffit line in garage at 2" DWV -Provide midpoint strap on all DWV 2" and smaller -Provide engineered correction for trusses and hangers nailed to blocks at owner's entry -Missing (4) 2x4 at Home office -Connect 2x6 exterior corner studs at stairway-connect both exterior studs 12" OC
---	--------------------------	--

**Comments:**