

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20203599
Address: 2601 SW PRYOR RD, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Water Line - Construction Inspection	John DiMauro	Partial	Monday, February 01, 2021

Informational:

1 Misc

John DiMauro 1/29/21

Following the hydrostatic pressure test, I observed the Redford crew chlorinate the water lines C & E. I verified the correct chlorine residual at the end of line test locations.

We will flush the line tomorrow morning.

Informational:

2 Misc

John DiMauro 2/1/21

The Redford crew flushed the water line on Saturday 1/30/21. I observed the correct chlorine residual at test locations.

Comments: