

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRCOM20203513  
Address: 400 SE BLUE PKWY, LEES SUMMIT, MO 64063

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Storm Sewer Construction Inspection</b>	Joe Starlin	Partial	Friday, February 05, 2021

Informational:

1 Misc

1-29-21 9:46am Pro Design Contractors is on site installing the storm pipe.

Informational:

2 Misc

1-29-21 9:46am Pro Design Contractors is on site installing the storm pipe.  
11:24am They have installed pipe from K6 to K5. They have one stick coming out of K5. They have been informed to use 6" of rock on bottom and sides with 12" of rock over the top per spec. They cannot get compaction to backfill today due to wet soil.

2-2-21 3:18pm They have installed storm pipe north to K1. They are backfilling and getting compaction testing.

2-5-21 9:31am Pro Designs are digging out to set a storm box. 10:17am They have tied into K7 box. They have poured the collar. The storm line is complete and they are backfilling.

**Comments:**