

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSITE20201955  
Address: 1401 NW VIEW HIGH DR, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Storm - Outlet Structure</b>	John Jackson	Partial	Friday, February 05, 2021

Informational:

1 Misc

1/18/21 Monday MLK Day

Contractor (Clarkson Greg Crew) installed approximately 192' of 60" RCP on Line 700 1/14/21 Thursday. Today approximately 135' of 60" RCP and structure 705 10'x5' Junction Box . Contractor is continuing to install 60" RCP after 705 Junction Box. Contractor installed approximately 40' of 60" RCP out of the Structure 705 to end the days work.

Contractor (Clarkson Darren Crew) installed

Informational:

2 Misc

1/19/21 Tuesday

Contractor crews working on storm Lines 700 & 2200. Pictures of RCP are Line 700 & HDPE are Line 2200. Overview of the days actives will be done later.

Informational:

3 Misc

1/20/21 Wednesday

Contractor (Clarkson Greg Crew) projection are to finish the installation of pipe on Line 700. Collars were poured for 706 and invert for 705 concrete scheduled for later 3:00PM to pour invert for 706 and collars for 704. 707 foundation structure will be installed today.

Contractor (Clarkson Darren Crew) installed approximately 242 of of 36" HDPE force to stop because of problems with structure 2203. Contractor moved to Line 1400 and installed Grate Inlet 1402 and installed out of structure,

approximately 80' of 30" HDPE pipe. Collars were poured at 2202 Grate Inlet.

Informational:

4 Misc

1/21/21 Thursday

Contractor Clarkson worked on Lines 700, 1300 & 1400. Collars and inverts were completed on on storm Line 700. Lines 1300 approximately 132' of 24" HDPE was installed up to proposed structure 1301. Collars & inverts were poured at the storm connection of 1300 to & Structure 704 as-per project plans. Collars and invert poured on Structure 1401. On 701 & 702 invert were poured also Collar was poured on 707.

Informational:

5 Misc

2/2/21 Tuesday

Contractor Clarkson worked on Lines 705 to 901 HDPE storm pipe, & 1900 to 1901 as-per project plans 42" HDPE storm pipe.

Informational:

6 Misc

2/3/21 Wednesday

Contractor (Clarkson) poured invert & collars 901, collar 1403, and toe walls 1900 & 2200.

The contractor installed structure 2203.

Informational:

7 Misc

2/5/21 Friday

Contractor (Clarkson) installed 44' of 36" HDPE from 2203 to 2204, 30" HDPE from 2204 to 2205, and 15" HDPE from 2205 to 2205C.

**Comments:**