CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200 **DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #:PRRES20193668Address:1905 SW RIVER RUN DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Occupancy Inspection - Codes Residential	John Morris	Failed	Monday, February 08, 2021
Corrective Action Required:			
1 Misc	-Maintain erosion control methods until sod is in place -Provide foundation elevation certificate for review/approval -Provide final grade and an as graded plot plan for review/approval -Unable to locate water meter, ensure lid is accessible at grade and meter is 14-18 inches below lid -Provide sod -Complete building façade -Provide building address. Minimum 4 inch height, half inch stroke, on contrasting background and in illuminated area -Provide gutters and downspouts -Downspouts and sump piping to discharge minimum 36 inches from foundation -Seal top and sides of exterior lighting exposed to the elements -Remove trash and construction debris from site -Provide Basement egress window well ladder -Identify white insulated conductors to be used as current carrying conductors at both points of termination, AC circuit -Secure raceway within 12 inches of box, AC disconnect -complete interior guardrail installation -Complete safety glazed shower door installation -Install all outlet plate covers		

-Install weatherstripping at garage/dwelling separation door

Comments: