

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRRES20202250  
Address: 1400 NE WOODS CHAPEL RD, LEES SUMMIT, MO 64064

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>All Rough Inspection - Residential</b>	Khanh Nguyen	Failed	Wednesday, February 10, 2021

Corrective Action Required:

1	Misc	-Install security blocking for all exterior doors; fill in gaps with solid wood at: at strike side 12" on each side of strike plate; fill in gap at each hinge -Over-filled electrical box at upper stair landing -Protect plumbing at kitchen wall; at master shower -Protect electrical wiring at kitchen wall -Fb all ceiling and floor penetrations and openings -Secure exterior stoop receptacle box -Provide full bearing support for master bedroom ceiling and roof support bearing point loads; at master bathroom roof beam point load -Provide 5 studs support for 24" lvl all the way to basement pad -Complete electrical to wall receptacle in bedroom -Seal all penetrations of return air space -Fb plumbing chase in basement from ceiling space
---	------	--

\*\*OK TO INSULATE

Comments: