

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20202107
Address: 4408 SW ALABASTER CIR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Mark Harding	Failed	Wednesday, February 10, 2021

Corrective Action Required:

1	Misc	-Floor joists penetration for pex less than 2" apart, 1st floor living room near windows - replace or submit engineered solution -Penetrations for NM in floor joists less than 2" from end of joist -Several locations throughout basement - replace or submit engineered solution NO ENGINEER LETTER ON FILE IN PERMIT - SUBMIT LETTER TO DEVTECH@CITYOFLS.NET -DWV cleanout covered at bottom basement stair **OK TO INSULATE**
---	------	--

ENG letter does not address multiple locations.
Strap added in the kitchen does not meet the ENG letter.
Please address all location , some joist were added in the basement.

Comments: