

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20192156
Address: 840 NW PRYOR RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Hood/Duct Inspection	Michael Harkins	Passed	Thursday, August 20, 2020

Informational:	
1 Misc	6 sections 1st layer wrap 4' from flange welds approved on all 6 sections

Informational:	
2 Misc	WELDS APPROVED HOOD DUCTS #4 #5 #6 (2 PCS)

VERTICAL GROUND WELDS HOODS 1,2,3,-OK

Informational:	
3 Misc	- (6) INSTALLED HOODS IN DELI AREA WELDS APPROVED OK FOR 1ST LAYER WRAP - - (6) HOODs 1ST LAYER WRAP APPROVED OK FOR 2ND LAYER OF WRAP - - (6) HOODS 2ND LAYER/ BANDING APPROVED - Michael Harkins 07/07/2020 8:55 AM

Comments: