CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200

DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20202959

Address: 100 NE SAINT LUKES BLVD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection: Inspector: Outcome: Date:

Site Visit Joe Starlin Partial Thursday, February 18,

2021

Informational:

1 Misc 10-15-20 8:08am There is no work on site at this time.

10-22-20 8:19am There is no work taking place today.

10-23-20 9:39am Raining. There is no work on site today.

10-27-20 10:16am There is no work on site today.

10-28-20 10:27am no work on site today.

11-5-20 2:28pm Blue Cedar Landscape is on site.

11-6-20 10:41am There is no work taking place at this time.

11-9-20 11:10am There is no work taking place on site today.

11-11-20 10:10am There is a crew of two on site hooking up irrigation.

11-12-20 7:39am There is no work taking place at this time.

11-13-20 7:59am No work on site at this time.

11-16-20 10:16am There is a crew grading on the site.

11-17-20 2:42pm Rodriguez is grading the Noth side of the site.

11-18-20 8:48am They are bringing in dirt in for fill on the North West side.

11-19-20 9:19am There is no work on site at this time.

11-19-20 9:24am They are adding fill on the north west corner.

11-20-20 9:36am Rodriguez is grading out the lot.

11-23-20 9:27am Rodriguez is installling string line rods for grading.

11-24-20 8:11am There is no work on site due to weather.

11-30-20 8:03am There is a crew on site setting up string line.

12-10-20 7:32am George Shaw is on site wrecking forms and starting to

backfill behind the curbs.

- 12-14-20 7:28am There is no work on site at this time.
- 12-15-20 8:03am There is no work taking place.
- 12-16-20 1:49pm A few forms were wrecked and no other work is taking place. When the weather is warmer they want to lay asphalt base.
- 12-17-20 1:26PM The site is ready for asphalt. They will be laying the base on Sat. 12-19-20.
- 12-21-20 7:34am The base asphalt is down and looks good. They will be laying the surface on Tuesday.12-22-20.

Informational:

2 Misc

- 12-28-20 10:29am K&G Striping is on site laying out for the parking spaces.
- 12-29-20 No work do to weather.
- 12-30-20 They have striped the parking lot and have not back filled.
- 1-5-21 9:25am There is a crew on site piking upo string line rods. No other work is taking place.
- 1-14-21 8:09am They are working on grading behind the curbs and wiring for parking lot lights.
- 1-29-21 9:14am There is no work taking place.
- 2-2-21 9:15am There no work taking place. There is grading that needs to take place and vegetation.
- 2-9-21 7:28am Snow. There is no work taking place. There is no erosion control issues.
- 2-10-21 11:37am There is no work being done today.
- 2-18-21 7:57am The site is covered in snow.

Comments: