# CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200

# **DEVSERVICES.CITYOFLS.NET**

# **Inspection Summary**

Permit #: PRRES20202961

Address: 2366 SW RIVER TRAIL RD, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection: Inspector: Outcome: Date:

All Rough Inspection - John Morris Failed Thursday, February 18,

Residential 2021

## Corrective Action Required:

1 Misc -deck not ready for rough inspection

- -adequate Fireblock of top & bottom plate penetrations throughout
- -Fireblock vertical to horizontal, penetrations in attic insulation block
- -Fireblock all through floor Penetrations
- -Provide support for clothes dryer exhaust vent in attic space
- -12" oc fastening, stud to stud and abutting studs at intersecting braced walls
- -Nail plate protection at conductor stud penetration, dining
- -Identify white insulated Conductors to be used as current carrying

Conductors at both point of termination

-Penetrations in floor joists shall not be closer than 2 inches to the top or bottom of the member, or to any other hole located in the member. Replace

or provide engineered solution for repair

- -Pressure test gas piping
- -Anchor bolt required within 12 inches of plate splices, basement left of

panel

### **Comments:**