CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200 **DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #:PRRES20203598Address:2349 SW HICKORY LN, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	John Morris	Failed	Thursday, February 18, 2021
Corrective Action Required:			
1 Misc	-Minimum two anchor bolts per plate, garage		
	-Fireblock all through floor Penetrations		
	-Fireblock vertical to horizontal at dwelling/garage separation wall in pantry at DWV		
	-Complete electrical installation, lighting above island & whip below deck		
	-Fireblock top plate penetrations. bedroom 4, Bedroom 3, bedroom 2 & stairs		
	to basement		
	-Deck not ready for rough inspection		

Comments: