

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRCOM20203513  
Address: 400 SE BLUE PKWY, LEES SUMMIT, MO 64063

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Storm Sewer Construction Inspection</b>	Joe Starlin	Partial	Monday, February 22, 2021

Informational:

1	Misc	2-4-21 11:43am They have approximately 120' of storm placed today. They will be backfilling. They are waiting for more material to arrive. 2-22-21 2:32pm They have dug up and moved approximately 190' of storm pipe due to a revision. They are using plenty of rock and have a third party inspector on site for compaction.
---	------	--

**Comments:**