CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200 **DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRRES20202672 Address: 606 NE LONE HILL DR, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Khanh Nguyen	Failed	Tuesday, February 23, 2021
Corrective Action Required: 1 Misc	**REPAIR EROSION CO IS NOT IN COMPLIANC FRAMING: -Nail the garage PFH w anchor walls with 2" w -Fb garage chase from -Anchor garage sill pla -Frame wall open at k -Insulate first, then so and in basement -Toe nail joists to wall -Support joists to I bea -Have engineer addre -Solid block support u room) point load -Install hanger suppor stair/bathroom -Fb all low voltage cab	vall sheathing to sill plate vashers ceiling joist space ites within 12" of break itchen hood lid block cantilevered joi top plates with 4-8d or 3 am with proper devices ss I beam with width not nderneath IvI beam (bea t for ceiling joists connect ole penetrations	SPECTION IF EROSION CONTROL es and IvI header per code; sts above exterior kitchen wall

-Provide full support for lvl beam at rear bathroom exterior wall; this beam is being supported by a non-bearing wall
-Nail wall corner studs at master bathroom tub
-Provide tempered glass window at master bathroom tub

MECHANICAL: -Vent all bath fans

PLUMBING: -Vent tub and shower traps -Support DVW at interval 4 ft or less -Provide vent available for future basement bathroom

ELECTRICAL: -Provide a receptacle for foyer wall wider than 3 ft (for foyer larger than 60 sq ft).

****OK TO INSULATE**

Comments: