

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20193581

Address: 2001 NW SHAMROCK AVE, Unit:IR, LEES SUMMIT, MO 640812001 NW SHAMROCK AVE, LEES
SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Storm - Outlet Structure	Ronald Paynter	Partial	Tuesday, February 23, 2021

Informational:

2 Misc

They will be remaking structures A1 and A2 (hole in wrong location). Waiting on design engineer to approve moving structure A1 3 feet downstream. They broke through existing structure 13358 and set the RCP. RP 4-30-20

Corrective Action Required:

3 Misc

Storm box A1 has been modified beyond city tolerance. They will be replacing the box. They will also be moving the box 1 foot to eliminate future problems with the new box. RP 4-29-20

Informational:

4 Misc

Junction manhole A2 was set and RCP was laid between A1 and A2. RP 5-13-20

Informational:

1 Misc

Replacement storm structure A1 was set today in its new location without any alterations needed. RP 5-11-20

Informational:

5 Misc

They set curb inlet D4 and ran pipe from D3 to D4. RP 5-14-20

Informational:

6 Misc

Site Rite set curb inlets 2-1, 6-1, 6-2 and 6-3. They also set field inlets 3-1 and 3-2. RP 7-22-20

Informational:

7 Misc

Devin's and Larry's crew both worked on and completed setting manhole 2-2

and curb inlets 2-3, 2-4, 2-5 and 2-6. Only have storm line 5 to construct, but they are waiting on fiber optics to be moved before construction. RP 7-23-20

Informational:

8 Misc

Don's crew from Bair Excavating dug out and installed the fabric and rip rap for end section B1. They started doing the same for D1, but the ground was frozen. RP 2-23-21

Comments: