

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20203857
Address: 2358 SW HICKORY LN, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Robb Popp	Failed	Wednesday, February 24, 2021

Corrective Action Required:

1	Misc	<ul style="list-style-type: none">-Provide erosion control at side of lot-Nail exterior sheathing per plan throughout-Unable to verify exterior nailing pattern on studs and header at PFH-Provide 2 rows of 16d nails 3" OC at top plate to header connection at PFH-Fireblock at soffit line at duct chase-Studs bored over 40% in exterior wall at garage by electrical panel-Nail all corners and intersecting walls per code-Replace cut stud at exterior corner of dining room-Seal dead space at laundry-Joist hangers at bathroom near bed 3-Provide lateral brace for (2) 2x8 beam at stairwell-Add bearing stud for roof bearing at master/ stairwell wall
---	------	---

Comments: